GAUTAM SOLAR	Gautam Solar Private Limited	Document No.	GSPL/IPQC/IPC/003
		Issue Date	01/12/2024
	IPQC Check Sheet	Rev. No./Rev.Date	01/30-08-2025

Date :- 25/02/2026	Time :- 8:05 PM		Shift	5	Po.no.:-

Sr.No.	Stage	Check point	Quantum of Check		Acceptance Criteria	Monitoring Result	Remarks,if any
			Sample Size	Frequency			
1	Shop Floor	Temperature	once	per shift	Temp. 25±3°C	Time 8:05 PM 26.3°C	
		Humidity	once	per shift	RH ≤60%	Time 8:05 PM 55%	
2	Glass Loader	Glass dimension(L*W*T)	once	per shift	As Per PO	2376x1128x2.0mm	
		Appearance(Visual)	once	per shift	Glass Broken, Crack, Scratches and Line mark not allowed	Ok	
3	EVA/EPE Cutting	EVA/EPE Type	once	per shift	As per approved BOM	EP304	
		EVA/EPE dimension(L*W*T)	once	per shift	As per Specification	2378x1125x0.70mm	
		EVA/EPE Status	once	per shift	Not allowed dust & foreign particle/Cut & non Uniform Embossing /Mfg Date	Mfg: 26-12-2025	
4	Eva/EPE Soldering at edge(If Applicable)	Soldering Temprature and Quality of Soldering	Once	per shift	As per specification and Should be properly soldered (400 ± 20°C)	513°C	
5	Cell Loading	Cell Manufacturer & Eff.	once	per shift	Refer Process Card	25.70% Solar Space	
		Cell Size(L*W)	once	per shift	Refer Process Card	105.07x182.42MM	
		Cell Condition	once	per shift	Free From dust,finger spot,color variation	Ok	
		Cleanliness of Cell Loading Area	once	per shift	No unwanted or waste material should be at Cell Loading Area	clean	
		Verification of Process Parameter	once	per shift	ATW Stringer Specification	ATW STRINGER - OK	
		Cell Cross cutting	once	per shift	Both side cutting should be equal.	OK	
6	Tabber & stringer	Verification of Process Parameter	once	Month	ATW Stringer specification	ATW Temp - All OK	
		Visual Check after Stringing	once	1 String/TS shift	TS Visual Criteria	TS01A: OK; TS01B: OK; TS02A: OK; TS02B: OK; TS03A: O.K; TS03B: OK; TS04A: OK; TS04B: O.K	
		EL Image of Strings	once	1 String/TS/shift	TS EL Criteria	TS01A: OK; TS01B: OK; TS02A: Ok; TS02B: Ok; TS03A: O; TS03B: OK; TS04A: OK; TS04B: OK	
		String length	once	1 String/Stringer/ shift	Refer Process Card	TS01A: 116; TS01B: 116; TS02A: 1163; TS02B: 116; TS03A: 116; TS03B: 1163; TS04A: 1163; TS04B: 1163	
		Cell to Cell Gap				TS01A: 0.7; TS01B: 0.9; TS02A: 0.80; TS02B: 0.8; TS03A: 0.7; TS03B: 0.74; TS04A: 0.81; TS04B: 0.80	

GAUTAM SOLAR	Gautam Solar Private Limited	Document No.	GSPL/IPQC/IPC/003
		Issue Date	01/12/2024
	IPQC Check Sheet	Rev. No./Rev.Date	01/30-08-2025

Date :- 25/02/2026	Time :- 8:05 PM		Shift	5	Po.no.:-

Sr.No.	Stage	Check point	Quantum of Check: Sample Size	Quantum of Check: Frequency	Acceptance Criteria	Monitoring Result			Remarks,if any
		Verification of Soldering Peel Strength	2 cell each stringer Front & Back.	per shift	Peel Strength ≥1N	Ribbon peel strength ok			
7	Auto bussing , layup & Tapping	String to String Gap	once	per shift	Refer Process Card & Module Drawing	1.5 MM			
		Cell edge to Glass edge distance (Top,bottom & sides)	once	per shift		TOP: 1.5 MM			
						Bottom: 18.12 MM			
						Sides: 12.88mm			
		Soldering Peel Strength b/w Ribbon to busbar interconnector	once	per shift	≥2N	Busbar peel test oK			
		Terminal busbar to edge of Cell	once	per shift	132 Cell module drawing	132 Cell module			
					Refer Module Drawing: GSPL/N144/G/001	3.15 MM			
		Soldering Quality of Ribbon to busbar	Every 4h	per shift	No Dry/Poor Soldering		Ok Ok OK		
		Top & Bottom Creepage Distance/Terminal busbar to Glass Edge.	Every 4h	per shift	Creepage distance should be as per process card/Drawing		T-12.35/B-11.24 | T-12.39/B-		
		Verification of Process Parameter	once	per shift	Specification for Auto Bussing	OK			
		Quality of auto taping	Every 4h	per shift	Taping should be proper,no Cell Shifting allowed		OK		
8	Auto RFID Logo/Barcode placing (If Applicable)	Position verification of RFID& Logo /Barcode placing	Every 4h	per shift	Should not be tilt		OK OK Ok Ok		
9	EVA/EPE cutting	EVA/EPE Type	once	per shift	EVA	EP304			
		EVA/EPE dimension(L*W*T)	once	per shift	As per Specification	2378x1125x0.70mm			
		EVA/EPE Status	once	per shift	Not allowed dust & foreign particle/Cut & non Uniform Embossing /Mfg Date	26-12-2025			
10	Back Glass Loader	Glass dimension(L*W*T)	once	Per shift	As per PO	2376x1128x2.0mm			

GAUTAM SOLAR	Gautam Solar Private Limited	Document No.	GSPL/IPQC/IPC/003
		Issue Date	01/12/2024
	IPQC Check Sheet	Rev. No./Rev.Date	01/30-08-2025

Date :- 25/02/2026	Time :- 8:05 PM		Shift	5	Po.no.:-

Sr.No.	Stage	Check point	Quantum of Check		Acceptance Criteria	Monitoring Result					Remarks,if any
			Sample Size	Frequency							
		No. of Holes/ Holes dimension	once	Per shift	3 hole with dimension 12mm±0.5mm	3 holes 12.71mm 12.89mm 12.92mm					
11	Auto Busbar Flatten (If Applicable)	Visual Inspection	5 pieces	per shift	No cracks/ breaks in busbar &properly flattened without bending and twisting	OK OK ok Ok ok					
12	Pre lamination EL &Visual inspection	EL Inspection and Visual inspection	5 pieces	per shift	Pre EL Inspection Criteria	S.No	GS04890KG0442617944				
						S.No	GS048901010442617447				
						S.No	GS04890KG0442617448				
					Pre EL Visual Criteria	S.No	GS04890KG0442617451				
						S.No	GS04890KG0442617457				
13	String Rework Station	cleaning of rework station/Soldering iron and sponge	once	per shift	Rework Station should be Clean/Sponge should be Wet	Clean and Wet					
		Soldering Iron Temp.	once	per shift	400±30°C	Time: 8:05 PM 418°C					
14	Module Rework Station	Method of Rework	once	per shift	As per WI (GSPL/P/WI/012)	manual					
		Cleaning of Rework station/Soldering iron sponge	once	per shift	Rework Station should be Clean/Sponge should be Wet	Clean & Wet					
		Soldering Iron Temp.	once	per shift	400±30°C	Time: 8:05 PM 426°C					
15	Laminator	Monitoring of Laminator Process parameter	once	per shift	Process Parameter of jinchen Laminator	OK					
		Cleaning of Diaphragm/release sheet	once	24h	Diaphragm/Release sheet should be clean,No EVA residue is allowed	Claen					

GAUTAM SOLAR	Gautam Solar Private Limited	Document No.	GSPL/IPQC/IPC/003
		Issue Date	01/12/2024
	IPQC Check Sheet	Rev. No./Rev.Date	01/30-08-2025

Date :- 25/02/2026	Time :- 8:05 PM		Shift	5	Po.no.:-

Sr.No.	Stage	Check point	Quantum of Check: Sample Size	Quantum of Check: Frequency	Acceptance Criteria	Monitoring Result					Remarks,if any
		Peel of Test b/w: EVA/Backsheet EVA/EPE/POE to Glass	All position	All laminators to be coverd in a month	E/G ≥60N/cm E/B≥60N/cm	Refer Document GSPL/IPQC/QC/001					
		Gel Content Test			75to 95%	Refer Document GSPL/IPQC/QC/001					
16	Auto Tape Removing (If Applicable)	Visual Check after Lamination	5 pieces	per shift	Check Tape Removing Should be smooth and No visual bubble Should be found.	O.K OK o					
17	Auto Edge Trimming	Trimming Quality	5 pieces	per shift	Excess layer from the glass edge should be removed,Uneven Trimming not allowed	S.No.	GS04890KG0442617944				
						S.No.	GS048901010442617447				
						S.No.	GS04890KG0442617448				
						S.No.	GS04890KG0442617451				
						S.No.	GS04890KG0442617457				
		Trimming Blade life cycle	once	per month	Worn out not allowed	Ok					
18	90° Visual inspection	Visual Inspection	5 pieces	per shift	Post Lam Visual Inspection Criteria	S.No	GS04890K010442617544				
						S.No	GS048901207044261755				
						S.No	GS048901200442612552				
						S.No	GS048901510442612557				
						S.No	GS048901200442612561				
19	Framing	Glue uniformity & continuity in frame groove	1 set	per shift	Should be uniform,Back sealing should be proper	OK					
		Short Side Glue Weight	once	Per shift	Fill as per Specification	22.113gM					
		Long Side Glue Weight	once	Per shift		26.113gm					
		Anodizing Thickness	once	Per shift	≥15 micron	15 Micron					

GAUTAM SOLAR	Gautam Solar Private Limited	Document No.	GSPL/IPQC/IPC/003
		Issue Date	01/12/2024
	IPQC Check Sheet	Rev. No./Rev.Date	01/30-08-2025

Date :- 25/02/2026	Time :- 8:05 PM		Shift	5	Po.no.:-

Sr.No.	Stage	Check point	Quantum of Check		Acceptance Criteria	Monitoring Result					Remarks,if any
			Sample Size	Frequency							
20	Junction Box Assembly	Junction Box(Connector Appereance & Cable Length)	once	Per shift	As per Process Card & module drawing	300 mm					
		Silicon Glue Weight on the bottom (g)	once	Per shift	21±6 gm	26.193g					
21	Auto JB Soldering	Max Welding time	once	Per shift	As per Specification	2 sec.					
		Soldering current	once	per shift	As per Specification	17A					
		Soldering Quality	once	per shift	Welding area should be fully covered & checked by twizzer,no yellowing allowed	Goog					
22	JB Potting	A/B Glue Ratio	once	Per shift	As per Specification	Refer Document GSPL/IPQC/QC/011					
		Potting material weight	once	Per shift	21±6 gm	1:1					
		Nozzle Changing	once	every 6h	Should be changed after 6 hours or when found issue of damage or extra amount dispensing.	8:10 AM			2:10 PM		
23	OLE Potting Inspection (If Applicable)	Visual Check	once	5 piece	Potting should be properly filled, and mounting hole should be as per drawing.	ok Ok OK					
24	Curing	Temperature	once	per shift	25±3℃	25.4°C					
		Humidity	once	per shift	≥50%	67%					
		Curing Time(h)	once	Per shift	≥4 hours	4 hrs					
25	Buffing	Corner Edge,Buffing belt condition	5 pieces	per shift	Should not be sharp & No worn out	OK OK OK ok					
26	Cleaning	Module should be free from Tape,Dust,Dirt,EVA/Backsheet residue,Corner Burrs,Glue residue on (glass,backsheet,JB,Wire etc.)	5 pieces	per shift	Post Lam Visual Criteria	S.No	GS048901201044261763				
						S.No	GS04800KG12552500001				
						S.No	GS04890KG0442617196				
						S.No	GS048901207049261927				
						S.No	GS04890KG04+261948				

GAUTAM SOLAR	Gautam Solar Private Limited	Document No.	GSPL/IPQC/IPC/003
		Issue Date	01/12/2024
	IPQC Check Sheet	Rev. No./Rev.Date	01/30-08-2025

Date :- 25/02/2026	Time :- 8:05 PM		Shift	5	Po.no.:-

Sr.No.	Stage	Check point	Quantum of Check: Sample Size	Quantum of Check: Frequency	Acceptance Criteria	Monitoring Result				Remarks,if any
27	Flash Tester	Ambient Temp.	once	per shift	25±3℃	26.3 °C				
		Module Temp.	once	per shift	25±3℃	24.25°C				
		Sunsimulator Calibration	once	12h	Sunsimulator must be calibrated at the start of the shift with Golden/Silver module(GSPL/QA/S/11)	GS048901590442619914				
		Validation	once	every 6h	As per GSPL/QA/S/11	ok OK				
		Silver Reference Module EL Check	once	Two weeks	Should be same as orignal EL picture	O.K				
28	Hipot Test	DCW/IR/Ground Continuity	5 pieces	per shift	≤50µA , >40MΩ.m2 ,(0-100) mΩ	GS04890KG074161927	1.3 µA	2.847 MΩ	2.015 mΩ	
						GS048901670442617	1.3 µA	2.82		
						GS048901004426176	1.1 µA	3.040	4.111	
						GS04890KG044261764	1.2 µA	3.002	2.013mΩ Pass	
						GS04890KG0442617654	1.1 µA	3.203	4.428mΩ PASS	
29	Post EL Test	Voltage & Current Verification in DC power supply	once	Shift	As per WI (GSPL/P/WI/027)	50.3V, 7.5A				
		EL Inspection and Visual inspection	5 pieces	per shift	Post EL Inspection Criteria	S.No	GS048901010442617744			
						S.No	GS048901504426177 49			
						S.No	GS048901560442617746			
					Post EL Visual Criteria	S.No	GS048901207044261725			
						S.No	GS04890KG0442617757			
30	RFID	RFID Position	once	per shift	As per Process card	center left side				
		Cell & Module Make & Manufacturing Month Verification	once	per shift	As per BOM and Process card	Feb. 2026				

GAUTAM SOLAR	Gautam Solar Private Limited	Document No.	GSPL/IPQC/IPC/003
		Issue Date	01/12/2024
	IPQC Check Sheet	Rev. No./Rev.Date	01/30-08-2025

Date :- 25/02/2026	Time :- 8:05 PM		Shift	5	Po.no.:-

Sr.No.	Stage	Check point	Quantum of Check: Sample Size	Quantum of Check: Frequency	Acceptance Criteria	Monitoring Result		Remarks,if any
31	Final Visual Inspection	Visual Inspection	5 pieces	per shift	Post lam visual inspection criteria	S.No.	GS0489010104426177 44	
						S.No.	GS0489015044261774 9	
						S.No.	GS0489015604426177 46	
						S.No.	GS0489012070442617 25	
						S.No.	GS0489 0KG0442617757	
		Backlabel	5 pieces	per shift	Air bubble,Tilt,Misprint,folded label not acceptable	S.No	GS0489010044261781 3	
						S.No	GS0489012670442612 89	
						S.No	GS0489 0KG0442617897	
						S.No	GS0489 0KG0442617901	
						S.No	GS0489010104426173 50	
32	Dimension measurement	L*W and Module Profile	once	per shift	As per Module drawing (±1mm)	(2382 x 1134 x 30) mm		
		Mounting Hole X & Y Pitch	once	Per shift		(1400 x 1091) mm		
		Diagonal Difference	once	Per shift	≤3mm	0.01 MM		
		Corner Gap	once	Per shift	As per visual Inspection criteria	0.02 mm		
		JB Cable length	once	Per shift	As per Process card	300mm		
33	Packaging	Packaging Label	once	Per shift	WI For Packaging	OK		
		Content in Box	once	Per shift		OK		
		Box Condition	once	Per shift	Damage,dull printing,wet boxes not allowed	OK		
		Wooden Pallet dimension	once	Per shift	Should not be less than module dimension	(2400 x 1050 x 146) mm		

C/ By: Kushal			Reviewed By	