			Gautam Solar Private Limited									**Document No.**	**GSPL/IPQC/IPC/003**	
												Issue Date	**01/12/2024**	
			IPQC Check Sheet									**Rev. No./Rev.Date**	**01/30-08-2025**	
Date :- 28/02/26			Time :- 18:		**Shift**	7	**Po.no.:-**							
Sr.N	**Stage**	**Check point**	**Quantum of Check**		**Acceptance Criteria**	**Monitoring Result**								**Remarks,if an**
			Sample Size	**Frequency**										
1	Shop Floor	Temperature	once	per shift	Temp. 25±3°C	Time 18:10pm 26.2°C								
		Humidity	once	per shift	RH ≤60%	Time 18:10pm 52°C								
2	Glass Loader	Glass dimension(L*	once	per shift	As Per PO	2376x1128x2.0mm								
		Appearance(Visual)	once	per shift	Glass Broken, Crack, Scratches	OK								
3	EVA/EPE Cutt	EVA/EPE Type	once	per shift	As per approved BOM	EP304								
		EVA/EPE dimension(	once	per shift	As per Specification	2376x1128x2.0mm								
		EVA/EPE Status	once	per shift	Not allowed dust & foreign part	Mfg: 26-12-2025								
4	Eva/EPE Sold	Soldering Tempratu	Once	per shift	As per specification and Should	900°C								
5	Cell Loading	Cell Manufacturer	once	per shift	Refer Process Card	25.70°C Solar Space								
		Cell Size(L*W)	once	per shift	Refer Process Card	105.07x182.40MM								
		Cell Condition	once	per shift	Free From dust,finger spot,color var	OK								
		Cleanliness of Cel	once	per shift	No unwanted or waste material s	Clean								
		Verification of Pr	once	per shift	ATW Stringer Specificatio	ATW STRINGER - OK								
		Cell Cross cutting	once	per shift	Both side cutting should be equ	O.K								
6	Tabber & str	Verification of Pr	once	Month	ATW Stringer specificatio	ATW Temp - All O.K								
		Visual Check after	once	1 String/TS	TS Visual Criteria	TS01A	TS01B	TS02A	TS02B	TS03A	TS03B	TS04A	TS04B	
						OK	OK	OK	OK	OK	OK	OK	OK	
		EL Image of String	once	1 String/TS/	TS EL Criteria	TS01A	TS01B	TS02A	TS02B	TS03A	TS03B	TS04A	TS04B	
						OK	OK	OK	OK	OK	OK	OK	OK	
		String length	once	1 String/Str	Refer Process Card	TS01A	TS01B	TS02A	TS02B	TS03A	TS03B	TS04A	TS04B	
						1163	1163	1163	1163	1163	1163	1163	1163	
		Cell to Cell Gap				TS01A	TS01B	TS02A	TS02B	TS03A	TS03B	TS04A	TS04B	
						0.70	0.73	0.72	0.79	0.77	0.78	0.70	0.73	

		Verification of Sold	2 cell eac	per shift	Peel Strength ≥1N	Ribbon peel strength O.K					
7	Auto bussing	String to String Gap	once	per shift	Refer Process Card & Module Drawing	1.5mm					
		Cell edge to Glass e	once	per shift		TOP: 1.5 MM					
						Bottom: 18.11 MM					
						Sides: 13.00 MM					
		Soldering Peel Stren	once	per shift	≥2N	Busbar peel test OK					
		Terminal busbar to e	once	per shift	132 Cell module drawing	132 cell Module					
					Refer Module Drawing: GSPL/	3.15 mm					
		Soldering Quality of	Every 4h	per shift	No Dry/Poor Soldering		OK OK OK				
		Top & Bottom Creepag	Every 4h	per shift	Creepage distance should be as per		T-12.35/B-11.24 / T-12.3				
		Verification of Proc	once	per shift	Specification for Auto Buss	OK					
		Quality of auto tapi	Every 4h	per shift	Taping should be proper,no Cell Shi		O.K				
8	Auto RFID Lo	Position verificatio	Every 4h	per shift	Should not be tilt		OK OK O.K OK				
9	EVA/EPE cutti	EVA/EPE Type	once	per shift	EVA	EP304					
		EVA/EPE dimension(L*	once	per shift	As per Specification	2376x1128x2.0mm					
		EVA/EPE Status	once	per shift	Not allowed dust & foreign particle	26-12-2025					
10	Back Glass Lo	Glass dimension(L*W*	once	Per shift	As per PO	2376x1128x2.0mm					
		No. of Holes/ Holes	once	Per shift	3 hole with dimension 12mm±0.5mm	3 holes 12.23mm 12.36mm 12.01mm					
11	Auto Busbar F	Visual Inspection	5 pieces	per shift	No cracks/ breaks in busbar &prope	OK OK OK O.K					

12	Pre lamina	EL Inspection a	5 piece	per shift	Pre EL Inspection Cr	S.No	GS04890KG0592602456	
						S.No	GS04890KG0592602459	
						S.No	GS04890KG0592602461	
					Pre EL Visual Criter	S.No	GS04890KG0592602463	
						S.No	GS04890KG0592602465	
13	String Rew	cleaning of rew	once	per shift	Rework Station should be C	clean and wet		
		Soldering Iron	once	per shift	400±30°C	Time: 18:10pm 418		
14	Module Rew	Method of Rewor	once	per shift	As per WI (GSPL/P/WI/012)	manual		
		Cleaning of Rew	once	per shift	Rework Station should be C	clean and wet		
		Soldering Iron	once	per shift	400±30°C	Time: 18:10pm 426°C		
15	Laminator	Monitoring of L	once	per shift	Process Parameter of	OK		
		Cleaning of Dia	once	24h	Diaphragm/Release sheet sh	clean		
		Peel of Test b/	All pos	All lamina	E/G ≥60N/cm E/B≥60N/cm	Refer Document GSPL/IPQC/QC/001		
		Gel Content Tes			75to 95%	Refer Document GSPL/IPQC/QC/001		

16	Auto Tap	Visual Check	5 piec	per shif	Check Tape Removing S	OK OK OK O					
17	Auto Edg	Trimming Qua	5 piec	per shif	Excess layer from the	S.No.	GS04890KG0592657816				
						S.No.	GS04890KG1059264852 3				
						S.No.	GS04890KL y0592600861				
						S.No.	GS04890KG0592601047				
						S.No.	GS04890KL y0592601063				
		Trimming Bla	once	per mont	Worn out not allowed	OK					
18	90° Visu	Visual Inspe	5 piec	per shif	Post Lam Visual I	S.No	GS04890KG0592600278				
						S.No	GS04890KG0592600563				
						S.No	GS04890KG4059260049 4				
						S.No	GS04890KG4059260054 7				
						S.No	GS04890KG0592649919				
19	Framing	Glue uniform	1 set	per shif	Should be uniform,Bac	OK					
		Short Side G	once	Per shif	Fill as per Specifica	22.113GM					
		Long Side Gl	once	Per shif		26.113gM					
		Anodizing Thi	once	Per shif	≥15 micron	215 Micron					

20	Junction Bo	Junction Box(Con	once	Per shift	As per Process Card & module	300 mm						
		Silicon Glue Weig	once	Per shift	21±6 gm	25.028g						
21	Auto JB Sol	Max Welding time	once	Per shift	As per Specification	2 sec.						
		Soldering current	once	per shift	As per Specification	17A						
		Soldering Quality	once	per shift	Welding area should be fully	Good						
22	JB Potting	A/B Glue Ratio	once	Per shift	As per Specification	Refer Document GSPL/IPQC/QC/011						
		Potting material	once	Per shift	21±6 gm	1:1						
		Nozzle Changing	once	every 6h	Should be changed after 6 hou	8:10 AM			2:10 PM			
23	OLE Potting	Visual Check	once	5 piece	Potting should be properly fi	OK OK OK OK						
24	Curing	Temperature	once	per shift	25±3■	25.4°C						
		Humidity	once	per shift	≥50%	67°C						
		Curing Time(h)	once	Per shift	≥4 hours	4 hrs						
25	Buffing	Corner Edge,Buffi	5 pieces	per shift	Should not be sharp & No worn	OK OK OK O.						
26	Cleaning	Module should be	5 pieces	per shift	Post Lam Visual Cr	S.No	GS04890KGH0592600494					
						S.No	GS04890KGH0592600547					
						S.No	GS04890KGH3022536967					
						S.No	GS04890KG10592 6809					
						S.No	GS04890KGY0592600191					

27	Flash Test	Ambient Temp.	once	per shift	25±3■	27.20°C				
		Module Temp.	once	per shift	25±3■	26.2°C				
		Sunsimulator Cal	once	12h	Sunsimulator must be calibr	GS04890R6105926009 67				
		Validation	once	every 6h	As per GSPL/QA/S/11	ok Ok				
		Silver Reference	once	Two weeks	Should be same as orignal E	OK				
28	Hipot Test	DCW/IR/Ground C	5 pieces	per shift	≤50µA , >40MΩ.m2 ,(0-100) m	GS04890KLy05926 48661	1.3 A	2.849	2.015m	
						GS04890KLy05926 48934	1.3 A	2.828	2.277m	
						GS04890KLy05926 48777	1.1 A	3.040	4.111m	
						GS04890KG105926 01186	1.2 A	3.002M	2.013m	
						GS04890KG105926 00878	1.1 A	3.203M	4.428m	
29	Post EL Te	Voltage & Curren	once	Shift	As per WI (GSPL/P/WI/027)	50.3V, 7.5A				
		EL Inspection an	5 pieces	per shift	Post EL Inspection Cr	S.No	GS04890KG105926 01119			
						S.No	GS04890KG105926 01113			
						S.No	GS04890KG105926 01086			
					Post EL Visual Criter	S.No	GS04890KG059266 0918			
						S.No	GS04890KLy05926 00766			
30	RFID	RFID Position	once	per shift	As per Process card	centre left side				
		Cell & Module Ma	once	per shift	As per BOM and Process card	Feb. 2026				

31	Final Visua	Visual Inspection	5 pieces	per shift	Post lam visual inspect	S.No.	GS04890KG1059260118 6	
						S.No.	GS04890KG1059260087 8	
						S.No.	GS04890KG1059260111 9	
						S.No.	GS04890KG1059260111 3	
						S.No.	GS04890KG1059260108 6	
		Backlabel	5 pieces	per shift	Air bubble,Tilt,Misprint,folde	S.No	GS04890KG0592660918	
						S.No	GS04890KLy0592600766	
						S.No	GS04890KLy0592648951	
						S.No	GS04890KLy0592698799	
						S.No	GS04890KL40592601069	
32	Dimension m	L*W and Module Pr	once	per shift	As per Module drawing (±1mm)	(2382 x 1134 x 30)mm		
		Mounting Hole X &	once	Per shift		(1400 x 1091)mm		
		Diagonal Differen	once	Per shift	≤3mm	0.01 mm		
		Corner Gap	once	Per shift	As per visual Inspection crite	0.02 mm		
		JB Cable length	once	Per shift	As per Process card	300 mm		
33	Packaging	Packaging Label	once	Per shift	WI For Packaging	OK		
		Content in Box	once	Per shift		OK		
		Box Condition	once	Per shift	Damage,dull printing,wet boxes	OK		
		Wooden Pallet dim	once	Per shift	Should not be less than module	(2400 x 1050 x 146) mm		
Checked by						Reviewed By		