GAUTAM SOLAR

Gautam Solar Private Limited

IPQC Check Sheet

Document No.	GSPL/IPQC/IPC/003
Issue Date	01/12/2024
Rev. No./Rev.Date	01/30-08-2025

Date :- 21-02-2026 | Time :- 8:25pm | Shift Night | Po.no.:-

Sr.No.	Stage	Check point	Quantum of Check: Sample Size	Quantum of Check: Frequency	Acceptance Criteria	Monitoring Result			Remarks,if any
		Verification of Soldering Peel Strength	2 cell each stringer Front & Back.	per shift	Peel Strength ≥1N	Ribbon to cell soldering peel strength			
7	Auto bussing , layup & Tapping	String to String Gap	once	per shift	Refer Process Card & Module Drawing	1.5mm			
		Cell edge to Glass edge distance (Top,bottom & sides)	once	per shift		TOP 19.10mm			
						Bottom 18.12mm			
						Sides 12.77mm			
		Soldering Peel Strength b/w Ribbon to busbar interconnector	once	per shift	≥2N	Ribbon to busbar peel test			
		Terminal busbar to edge of Cell	once	per shift	132 Cell module drawing	132 Cell module			
					Refer Module Drawing: GSPL/N144/G/001	3.2 mm			
		Soldering Quality of Ribbon to busbar	Every 4h	per shift	No Dry/Poor Soldering	OK	OK	OK	
		Top & Bottom Creepage Distance/Terminal busbar to Glass Edge.	Every 4h	per shift	Creepage distance should be as per process card/Drawing	T-12.40 B-11.35	T-12.45 B-11.37	T-12.47 B-11.39	
		Verification of Process Parameter	once	per shift	Specification for Auto Bussing	OK			
		Quality of auto taping	Every 4h	per shift	Taping should be proper,no Cell Shifting allowed	OK	OK	OK	
8	Auto RFID Logo/Barcode placing (If Applicable)	Position verification of RFID& Logo /Barcode placing	Every 4h	per shift	Should not be tilt	OK	OK	OK	
9	EVA/EPE cutting	EVA/EPE Type	once	per shift	EVA	EP304			
		EVA/EPE dimension(L*W*T)	once	per shift	As per Specification	2378 X 1125 X 0.698 mm			
		EVA/EPE Status	once	per shift	Not allowed dust & foreign particle/Cut & non Uniform Embossing /Mfg Date	01-01-2026			
10	Back Glass Loader	Glass dimension(L*W*T)	once	Per shift	As per PO	2376 X 1128 X 1.99 mm			