GAUTAM SOLAR	Gautam Solar Private Limited	Document No.	GSPL/IPQC/IPC/003
		Issue Date	01/12/2024
	IPQC Check Sheet	Rev. No./Rev.Date	01/30-02-2025

Date :- Time :- Shift Po.no.:-

Sr.No.	Stage	Check point	Quantum of Check: Sample Size	Quantum of Check: Frequency	Acceptance Criteria	Monitoring Result				Remarks,if any
27	Flash Tester	Ambient Temp.	once	per shift	25±3°C	23.25°C				
		Module Temp.	once	per shift	25±2°C	24.90°C				
		Sunsimulator Calibration	once	12h	Sunsimulator must be calibrated at the start of the shift with Golden/Silver module(GSPL/QA/S/11)	GS04890KG3022536967				
		Validation	once	every 6h	As per GSPL/QA/S/11	OK	OK			
		Silver Reference Module EL Check	once	Two weeks	Should be same as orignal EL picture	OK				
28	Hipot Test	DCW/IR/Ground Continuity	5 pieces	per shift	≤50µA , >40MΩ.m2 ,(0-100) mΩ	S.No	DCW	IR	Ground Continuity	
						GS04890KG044266638	1.3 µA	2.97GΩ	2.47mΩ	Pass.
						GS04890KG044266643	1.2 µA	3.07GΩ	2.58 mΩ	Pass
						GS04890KG044266060	1.1 µA	3.22GΩ	2.051mΩ	Pass.
						GS04890KG044266044	1.2 µA	3.08GΩ	2.999GΩ	Pass
						GS04890KG044266636	1.1 µA	3.33GΩ	2.33mΩ	Pass.
29	Post EL Test	Voltage & Current Verification in DC power supply	once	Shift	As per WI (GSPL/P/WI/027)	54.6 V, 7.4 A.				
		EL Inspection and Visual inspection	5 pieces	per shift	Post EL Inspection Criteria	S.No	GS04890KG044266 1774			
						S.No	GS04890KG044266 1817			
						S.No	GS04890KG044266 1839			
					Post EL Visual Criteria	S.No	GS04890KG044266 1753			
						S.No	GS04890KG044266 1843			
30	RFID	RFID Position	once	per shift	As per Process card	Centre.				
		Cell & Module Make & Manufacturing Month Verification	once	per shift	As per BOM and Process card	Feb. 2026				