			Gautam Solar Private Limited						**Document No.**	**GSPL/IPQC/IPC/003**		
									Issue Date	**01/12/2024**		
			IPQC Check Sheet						**Rev. No./Rev.Date**	**01/30-08-2025**		
Date :-			**Time :-**		**Shift**		P.no.:-					
Sr.N	**Stage**	**Check point**	**Quantum of Check**		**Acceptance Criteria**	Monitoring Result						Remarks if any
			Sample Size	**Frequency**								
1	Shop Floor	Temperature	once	per shift	Temp. 25±3°C	Time 8:20Am 27.0C						
		Humidity	once	per shift	RH ≤60%	Time 8:20Am 33°C						
2	Glass Loader	Glass dimension(L*	once	per shift	As Per PO	2376//1282.0mm						
		Appearance(Visual)	once	per shift	Glass Broken, Crack, Scratches	OK						
3	EVA/EPE Cutt	EVA/EPE Type	once	per shift	As per approved BOM							
		EVA/EPE dimension(	once	per shift	As per Specification							
		EVA/EPE Status	once	per shift	Not allowed dust & foreign part							
4	Eva/EPE Sold	Soldering Tempratu	Once	per shift	As per specification and Should	385						
5	Cell Loading	Cell Manufacturer	once	per shift	Refer Process Card							
		Cell Size(L*W)	once	per shift	Refer Process Card							
		Cell Condition	once	per shift	Free From dust,finger spot,color var							
		Cleanliness of Cel	once	per shift	No unwanted or waste material s							
		Verification of Pr	once	per shift	ATW Stringer Specificatio	Monitoring of ATW STRINGER						
		Cell Cross cutting	once	per shift	Both side cutting should be equ							
6	Tabber & str	Verification of Pr	once	Month	ATW Stringer specificatio	ATW Temprature Validation						
		Visual Check after	once	1 String/TS	TS Visual Criteria	TS01A	TS01B	TS02A	TS02B	TS03A	TS03B	TS04A	TS04B
		EL Image of String	once	1 String/TS/	TS EL Criteria	TS01A	TS01B	TS02A	TS02B	TS03A	TS03B	TS04A	TS04B
		String length	once	1 String/Str	Refer Process Card	TS01A	TS01B	TS02A	TS02B	TS03A	TS03B	TS04A	TS04B
		Cell to Cell Gap				TS01A	TS01B	TS02A	TS02B	TS03A	TS03B	TS04A	TS04B

		Verification of Sold	2 cell eac	per shift	Peel Strength ≥1N	Ribbon to cell soldering peel strength					
7	Auto bussing	String to String Gap	once	per shift	Refer Process Card & Module Drawing						
		Cell edge to Glass e	once	per shift		TOP					
						Bottom					
						Sides					
		Soldering Peel Stren	once	per shift	≥2N	Ribbon to busbar peel test					
		Terminal busbar to e	once	per shift	132 Cell module drawing						
					Refer Module Drawing: GSPL/						
		Soldering Quality of	Every 4h	per shift	No Dry/Poor Soldering						
		Top & Bottom Creepag	Every 4h	per shift	Creepage distance should be as per						
		Verification of Proc	once	per shift	Specification for Auto Buss						
		Quality of auto tapi	Every 4h	per shift	Taping should be proper,no Cell Shi						
8	Auto RFID Lo	Position verificatio	Every 4h	per shift	Should not be tilt						
9	EVA/EPE cutti	EVA/EPE Type	once	per shift	EVA						
		EVA/EPE dimension(L*	once	per shift	As per Specification						
		EVA/EPE Status	once	per shift	Not allowed dust & foreign particle						
10	Back Glass Lo	Glass dimension(L*W*	once	Per shift	As per PO						
		No. of Holes/ Holes	once	Per shift	3 hole with dimension 12mm±0.5mm						
11	Auto Busbar F	Visual Inspection	5 pieces	per shift	No cracks/ breaks in busbar &prope						

12	Pre lamina	EL Inspection a	5 piece	per shift	Pre EL Inspection Cr	S.No	GS04890Tcs+00231567	
						S.No	GS04890Tcs+00231568	
						S.No		
					Pre EL Visual Criter	S.No		
						S.No		
13	String Rew	cleaning of rew	once	per shift	Rework Station should be C			
		Soldering Iron	once	per shift	400±30°C	Time:		
14	Module Rew	Method of Rewor	once	per shift	As per WI (GSPL/P/WI/012)			
		Cleaning of Rew	once	per shift	Rework Station should be C			
		Soldering Iron	once	per shift	400±30°C	Time:		
15	Laminator	Monitoring of L	once	per shift	Process Parameter of			
		Cleaning of Dia	once	24h	Diaphragm/Release sheet sh			
		Peel of Test b/	All pos	All lamina	E/G ≥60N/cm E/B≥60N/cm	Refer Document GSPL/IPQC/QC/001		
		Gel Content Tes			75to 95%	Refer Document GSPL/IPQC/QC/001		

16	Auto Tap	Visual Check	5 piec	per shif	Check Tape Removing	S					
17	Auto Edg	Trimming Qua	5 piec	per shif	Excess layer from the	S.No.					
						S.No.					
						S.No.					
						S.No.					
						S.No.					
		Trimming Bla	once	per mont	Worn out not allowed						
18	90° Visu	Visual Inspe	5 piec	per shif	Post Lam Visual I	S.No					
						S.No					
						S.No					
						S.No					
						S.No					
19	Framing	Glue uniform	1 set	per shif	Should be uniform,Bac						
		Short Side G	once	Per shif	Fill as per Specifica	22.113gM					
		Long Side Gl	once	Per shif							
		Anodizing Thi	once	Per shif	≥15 micron	19.5 Micron					

20	Junction Bo	Junction Box(Conn	once	Per shift	As per Process Card & module						
		Silicon Glue Weig	once	Per shift	21±6 gm						
21	Auto JB Sol	Max Welding time	once	Per shift	As per Specification						
		Soldering current	once	per shift	As per Specification						
		Soldering Quality	once	per shift	Welding area should be fully						
22	JB Potting	A/B Glue Ratio	once	Per shift	As per Specification	Refer Document GSPL/IPQC/QC/011					
		Potting material	once	Per shift	21±6 gm						
		Nozzle Changing	once	every 6h	Should be changed after 6 hou	Time:			Time		
23	OLE Potting	Visual Check	once	5 piece	Potting should be properly fi						
24	Curing	Temperature	once	per shift	25±3■						
		Humidity	once	per shift	≥50%						
		Curing Time(h)	once	Per shift	≥4 hours						
25	Buffing	Corner Edge,Buffi	5 pieces	per shift	Should not be sharp & No worn						
26	Cleaning	Module should be	5 pieces	per shift	Post Lam Visual Cr	S.No					
						S.No					
						S.No					
						S.No					
						S.No					

27	Flash Test	Ambient Temp.	once	per shift	25±3■					
		Module Temp.	once	per shift	25±3■					
		Sunsimulator Cal	once	12h	Sunsimulator must be calibr					
		Validation	once	every 6h	As per GSPL/QA/S/11					
		Silver Reference	once	Two weeks	Should be same as orignal E					
28	Hipot Test	DCW/IR/Ground C	5 pieces	per shift	≤50µA , >40MΩ.m2 ,(0-100) m	S.No	DCW	IR	Ground	
29	Post EL Te	Voltage & Curren	once	Shift	As per WI (GSPL/P/WI/027)					
		EL Inspection an	5 pieces	per shift	Post EL Inspection Cr	S.No				
						S.No				
						S.No				
					Post EL Visual Criter	S.No				
						S.No				
30	RFID	RFID Position	once	per shift	As per Process card					
		Cell & Module Ma	once	per shift	As per BOM and Process card					

31	Final Visua	Visual Inspection	5 pieces	per shift	Post lam visual inspect	S.No.		
						S.No.		
						S.No.		
						S.No.		
						S.No.		
		Backlabel	5 pieces	per shift	Air bubble,Tilt,Misprint,folde	S.No		
						S.No		
						S.No		
						S.No		
						S.No		
32	Dimension m	L*W and Module Pr	once	per shift	As per Module drawing (±1mm)			
		Mounting Hole X &	once	Per shift				
		Diagonal Differen	once	Per shift	≤3mm			
		Corner Gap	once	Per shift	As per visual Inspection crite			
		JB Cable length	once	Per shift	As per Process card			
33	Packaging	Packaging Label	once	Per shift	WI For Packaging			
		Content in Box	once	Per shift				
		Box Condition	once	Per shift	Damage,dull printing,wet boxes			
		Wooden Pallet dim	once	Per shift	Should not be less than module			
Checked by							Reviewed By	