GAUTAM SOLAR

Gautam Solar Private Limited

IPQC Check Sheet

Document No.	GSPL/IPQC/IPC/003
Issue Date	01/12/2024
Rev. No./Rev.Date	01/30-08-2025

Date :- 8/3/26 Time :- 9:00 pm Shift NIGHT Po.no.:-

Sr.No.	Stage	Check point	Quantum of Check: Sample Size	Quantum of Check: Frequency	Acceptance Criteria	Monitoring Result			Remarks,if any
		Verification of Soldering Peel Strength	2 cell each stringer Front & Back.	per shift	Peel Strength ≥1N	Ribbon to cell soldering peel strength			
7	Auto bussing , layup & Tapping	String to String Gap	once	per shift	Refer Process Card & Module Drawing	1.50 mm			
		Cell edge to Glass edge distance (Top,bottom & sides)	once	per shift		TOP 19.03 mm			
						Bottom 18.18 mm			
						Sides 12.94 mm			
		Soldering Peel Strength b/w Ribbon to busbar interconnector	once	per shift	≥2N	Ribbon to busbar peel test			
		Terminal busbar to edge of Cell	once	per shift	132 Cell module drawing	—			
					Refer Module Drawing: GSPL/N144/G/001	3.01 mm			
		Soldering Quality of Ribbon to busbar	Every 4h	per shift	No Dry/Poor Soldering	OK	OK	OK	
		Top & Bottom Creepage Distance/Terminal busbar to Glass Edge.	Every 4h	per shift	Creepage distance should be as per process card/Drawing	Top-12.20mm	12.02 mm	12.07mm	
						Bottom-11.07mm	11.10 mm	11.01mm	
		Verification of Process Parameter	once	per shift	Specification for Auto Bussing	OK			
		Quality of auto taping	Every 4h	per shift	Taping should be proper,no Cell Shifting allowed	OK	OK	OK	
8	Auto RFID Logo/Barcode placing (If Applicable)	Position verification of RFID& Logo /Barcode placing	Every 4h	per shift	Should not be tilt	OK	OK	OK	
9	EVA/EPE cutting	EVA/EPE Type	once	per shift	EVA	EP304			
		EVA/EPE dimension(L*W*T)	once	per shift	As per Specification	(.2274 X 1125 X 0.691)mm			
		EVA/EPE Status	once	per shift	Not allowed dust & foreign particle/Cut & non Uniform Embossing /Mfg Date	OK/ 2026-01-30			
10	Back Glass Loader	Glass dimension(L*W*T)	once	Per shift	As per PO	(2272 X 1128 X 2.003) mm			

Scanned with OKEN Scanner