			Gautam Solar Private Limited								**Document No.**	**GSPL/IPQC/IPC/003**	
											Issue Date	**01/12/2024**	
			IPQC Check Sheet								**Rev. No./Rev.Date**	**01/30-08-2025**	
Date :- 12/05/26			Time :- 3:1		**Shift**	1	**Po.no.:-**						
Sr.N	**Stage**	**Check point**	**Quantum of Check**		**Acceptance Criteria**		**Monitoring Result**						**Remarks,if an**
			Sample Size	**Frequency**									
1	Shop Floor	Temperature	once	per shift	Temp. 25±3°C		Time 3:10 pm 26.2°C						
		Humidity	once	per shift	RH ≤60%		Time 3:10 pm 47°C						
2	Glass Loader	Glass dimension(L*	once	per shift	As Per PO		2376x1128x2.0mm						
		Appearance(Visual)	once	per shift	Glass Broken, Crack, Scratches		O.K						
3	EVA/EPE Cutt	EVA/EPE Type	once	per shift	As per approved BOM		EP304						
		EVA/EPE dimension(	once	per shift	As per Specification		2378x1125x0.70mm						
		EVA/EPE Status	once	per shift	Not allowed dust & foreign part		Mfg: 26-12-2025						
4	Eva/EPE Sold	Soldering Tempratu	Once	per shift	As per specification and Should		394°C						
5	Cell Loading	Cell Manufacturer	once	per shift	Refer Process Card		25.70°C Solar Space						
		Cell Size(L*W)	once	per shift	Refer Process Card		105.03x182.20MM						
		Cell Condition	once	per shift	Free From dust,finger spot,color var		OK						
		Cleanliness of Cel	once	per shift	No unwanted or waste material s		Clean						
		Verification of Pr	once	per shift	ATW Stringer Specificatio		ATW STRINGER - OK						
		Cell Cross cutting	once	per shift	Both side cutting should be equ		OK						
6	Tabber & str	Verification of Pr	once	Month	ATW Stringer specificatio		ATW Temp - All OK						
		Visual Check after	once	1 String/TS	TS Visual Criteria		TS01A	TS01B	TS02A	TS02B	TS03A	TS03B	TS04A	TS04B
							OK	OK	OK	OK	OK	OK	OK	OK
		EL Image of String	once	1 String/TS/	TS EL Criteria		TS01A	TS01B	TS02A	TS02B	TS03A	TS03B	TS04A	TS04B
							OK	OK	OK	OK	OK	OK	OK	OK
		String length	once	1 String/Str	Refer Process Card		TS01A	TS01B	TS02A	TS02B	TS03A	TS03B	TS04A	TS04B
							1163	1162	1163	1164	1164	1163	1163	1163
		Cell to Cell Gap					TS01A	TS01B	TS02A	TS02B	TS03A	TS03B	TS04A	TS04B
							0.78	0.9	0.80	0.80	0.74	0.74	0.81	0.80

		Verification of Sold	2 cell eac	per shift	Peel Strength ≥1N	Ribbon peel strenght OK					
7	Auto bussing	String to String Gap	once	per shift	Refer Process Card & Module Drawing	1.5 MM					
		Cell edge to Glass e	once	per shift		TOP: 19.49 MM					
						Bottom: 18.71 MM					
						Sides: 13.77 MM					
		Soldering Peel Stren	once	per shift	≥2N	Busbar peel test OK					
		Terminal busbar to e	once	per shift	132 Cell module drawing	132 cell Module					
					Refer Module Drawing: GSPL/	3.15 mm					
		Soldering Quality of	Every 4h	per shift	No Dry/Poor Soldering		ok ok OK				
		Top & Bottom Creepag	Every 4h	per shift	Creepage distance should be as per		T-12.35/B-11.24 | T-12.3				
		Verification of Proc	once	per shift	Specification for Auto Buss	ok					
		Quality of auto tapi	Every 4h	per shift	Taping should be proper,no Cell Shi		OK				
8	Auto RFID Lo	Position verificatio	Every 4h	per shift	Should not be tilt		OK OK OK ok				
9	EVA/EPE cutti	EVA/EPE Type	once	per shift	EVA	EP304					
		EVA/EPE dimension(L*	once	per shift	As per Specification	2378x1125x0.70mm					
		EVA/EPE Status	once	per shift	Not allowed dust & foreign particle	26-12-2025					
10	Back Glass Lo	Glass dimension(L*W*	once	Per shift	As per PO	2376x1128x2.0mm					
		No. of Holes/ Holes	once	Per shift	3 hole with dimension 12mm±0.5mm	3 holes 12.09mm 12.09mm 12.01mm					
11	Auto Busbar F	Visual Inspection	5 pieces	per shift	No cracks/ breaks in busbar &prope	O.K OK OK OK					

12	Pre lamina	EL Inspection a	5 piece	per shift	Pre EL Inspection Cr	S.No	GS04890TG0542632758	
						S.No	GS04890TG054263	
						S.No	GS04890Th0542632762	
					Pre EL Visual Criter	S.No	GS04890790542632768	
						S.No		
13	String Rew	cleaning of rew	once	per shift	Rework Station should be C	Clean and wet		
		Soldering Iron	once	per shift	400±30°C	Time: 3:10 pm 418		
14	Module Rew	Method of Rewo	once	per shift	As per WI (GSPL/P/WI/012)	Manual		
		Cleaning of Rew	once	per shift	Rework Station should be C	clean & wet		
		Soldering Iron	once	per shift	400±30°C	Time: 3:10 pm 426		
15	Laminator	Monitoring of L	once	per shift	Process Parameter of	OK		
		Cleaning of Dia	once	24h	Diaphragm/Release sheet sh	clean		
		Peel of Test b/	All pos	All lamina	E/G ≥60N/cm E/B≥60N/cm	Refer Document GSPL/IPQC/QC/001		
		Gel Content Tes			75to 95%	Refer Document GSPL/IPQC/QC/001		

16	Auto Tap	Visual Check	5 piec	per shif	Check Tape Removing S	OK OK OK					
17	Auto Edg	Trimming Qua	5 piec	per shif	Excess layer from the	S.No.	GS04890TLH054263356l				
						S.No.	GS04890TWJ054263357l				
						S.No.	GS04890TCH054263342b				
						S.No.	GS04890TW054263359 8				
						S.No.	GS04890TH054263600				
		Trimming Bla	once	per mont	Worn out not allowed	Ok					
18	90° Visu	Visual Inspe	5 piec	per shif	Post Lam Visual I	S.No	GS04890TG054262784 0				
						S.No	GS04890TG054262811 6				
						S.No	GS04890TG054262837 4				
						S.No	GS04890TG054262632 0				
						S.No	GS04890TG054262825 3				
19	Framing	Glue uniform	1 set	per shif	Should be uniform,Bac	Ok					
		Short Side G	once	Per shif	Fill as per Specifica	22.113GM					
		Long Side Gl	once	Per shif		26.113gm					
		Anodizing Thi	once	Per shif	≥15 micron	15 Micron					

20	Junction Bo	Junction Box(Con	once	Per shift	As per Process Card & module	300 mm						
		Silicon Glue Weig	once	Per shift	21±6 gm	25.704g						
21	Auto JB Sol	Max Welding time	once	Per shift	As per Specification	2 sec.						
		Soldering current	once	per shift	As per Specification	17A						
		Soldering Quality	once	per shift	Welding area should be fully	good						
22	JB Potting	A/B Glue Ratio	once	Per shift	As per Specification	Refer Document GSPL/IPQC/QC/011						
		Potting material	once	Per shift	21±6 gm	1:1						
		Nozzle Changing	once	every 6h	Should be changed after 6 hou	8:10 AM			2:10 PM			
23	OLE Potting	Visual Check	once	5 piece	Potting should be properly fi	OK OK OK OK						
24	Curing	Temperature	once	per shift	25±3■	25.4°C						
		Humidity	once	per shift	≥50%	67%						
		Curing Time(h)	once	Per shift	≥4 hours	4 hrs						
25	Buffing	Corner Edge,Buffi	5 pieces	per shift	Should not be sharp & No worn	OK OK OK OK						
26	Cleaning	Module should be	5 pieces	per shift	Post Lam Visual Cr	S.No	GS04890TG0542628245					
						S.No	GS04890TG0542628249					
						S.No	GS04890TG0542626995					
						S.No	GS04890TG0542627994					
						S.No	GS04890TG0542628693					

27	Flash Test	Ambient Temp.	once	per shift	25±3■	26.2°C				
		Module Temp.	once	per shift	25±3■	26.37°C				
		Sunsimulator Cal	once	12h	Sunsimulator must be calibr	GS04890TG05H2628720				
		Validation	once	every 6h	As per GSPL/QA/S/11	OK OK				
		Silver Reference	once	Two weeks	Should be same as orignal E	OK				
28	Hipot Test	DCW/IR/Ground C	5 pieces	per shift	≤50µA , >40MΩ.m2 ,(0-100) m	GS04890TG05H2626935	1.3 A	2.849	2.015m	
						GS04890TG05H2628672	1.3 A	2.828	2.277m	
						GS04890TG05H2626775	1.1 A	3.040	4.111m	
						GS04890TG05H2625761	1.2 A	3.002	2.013m	
						GS04890TGI05H2626957	1.1 A	3.203	4.428m	
29	Post EL Te	Voltage & Curren	once	Shift	As per WI (GSPL/P/WI/027)	50.3V, 7.5A				
		EL Inspection an	5 pieces	per shift	Post EL Inspection Cr	S.No	GS04890TG05H2626320			
						S.No	GS04890TG05H2628253			
						S.No	GS04890TG05H2626902			
					Post EL Visual Criter	S.No	GS04800KG2552500001			
						S.No	GS04890TG05H2627861			
30	RFID	RFID Position	once	per shift	As per Process card	center left side				
		Cell & Module Ma	once	per shift	As per BOM and Process card	Feb. 2026				

31	Final Visua	Visual Inspection	5 pieces	per shift	Post lam visual inspect	S.No.	GS04890TG0542628693	
						S.No.	GS04890TG0542628720	
						S.No.	GS04890TG0542626935	
						S.No.	GS04890TG0542628672	
						S.No.	GS04890TG0542626775	
		Backlabel	5 pieces	per shift	Air bubble,Tilt,Misprint,folde	S.No	GS04890TG0542625761	
						S.No	GS04890TGI0542626957	
						S.No	GS04890TG10542626637	
						S.No	GS04890TG0542628595	
						S.No	GS04890TG0542627691	
32	Dimension m	L*W and Module Pr	once	per shift	As per Module drawing (±1mm)	(2382 x 1134 x 30) mm		
		Mounting Hole X &	once	Per shift		(1400 x 1091) mm		
		Diagonal Differen	once	Per shift	≤3mm	0.01 mm		
		Corner Gap	once	Per shift	As per visual Inspection crite	0.02 mm		
		JB Cable length	once	Per shift	As per Process card	300 mm		
33	Packaging	Packaging Label	once	Per shift	WI For Packaging	OK		
		Content in Box	once	Per shift		OK		
		Box Condition	once	Per shift	Damage,dull printing,wet boxes	OK		
		Wooden Pallet dim	once	Per shift	Should not be less than module	(2400 x 1050 x 146) MM		
Checked by						Reviewed By		